EMERGENCY AND STANDBY POWER SYSTEMS INSTALLATION ACCEPTANCE

Reference: 2002 Edition Emergency and Standby Power Systems National Fire Protection Association (NFPA 110) Section 7.13

Facility		City	City		
ON-SI	TE INSTALLATION TEST				
1.	With the prime mover in a "c load at standard operating lev initiated by opening all switch power to the building or facilities served by the EPSS.				
2.	Was the time delay on starting	☐ YES ☐ NOseconds			
3.	Was the cranking time until the prime mover starts and runs observed and recorded?		☐ YES ☐ NO seconds		
4.	Was the time required to reac recorded?	☐ YES ☐ NOseconds			
5.	What were the voltage and from	voltage frequency			
6.	What was the time taken to ac switches transferred to the en	seconds			
7.	What were the voltage, frequency, and amperes?		voltage frequency amperes		
8.	What were the prime mover oil pressure and water temperature recorded, where applicable, and the battery charge rate recorded at 5 minute intervals for the first 15 minutes, and at 15 minute intervals thereafter?		5 minutes oil pressure water temperature battery charge rate		
	10 minutes oil pressure water temperature battery charge rate	15 minutes oil pressure water temperature battery charge rate	30 minutes oil pressure water temperature battery charge rate		
	45 minutes oil pressure water temperature battery charge rate	60 minutes oil pressure water temperature battery charge rate	1 hour – 15 minutes oil pressure water temperature battery charge rate		

	1 hour – 30 minutes 1 hour – 4	45 minutes	2 hours	
	oil pressure oil	pressure	oil pr	essure
	water temperature wa	ter temperature	water	temperature
		tery charge rate		ry charge rate
				, ,
9.	Was a load test with building load, or oth	her loads that simulate the	□ YES	□ NO
	intended load continued for the minimum		- 122	_ 1,0
	hours maximum, observing and recordin			
	resultant effect on voltage and frequency			
	resultant effect on voltage and frequency	·•		
10.	Record the time delay when the primary	power is returned to the	minu	tes
10.	building or facility, on retransfer to norm			
	(Minimum setting 5 minutes).	iai for each switch.		
	(William Setting 5 minutes).			
11.	Record the time delay on the prime move	er cooldown period and	minu	tes
11.	shutdown.	er cooldown period and		ics
	Silutdowii.			
12.	After completion of the above test, the pr	rime mover shall be allowed to	o cool for 5 m	ninutes
12.	After completion of the above test, the pr	inic mover shan be anowed to	0 0001 101 3 11	iniutes.
13.	Was a 2-hour, full load test conducted?	NFPA 110 7 13 6	□ YES	□ NO
13.	was a 2 noar, ran load test conducted.	11111110, 7.13.0		
	The building load on he namitted to on			
	The building load can be permitted to ser			
	of sufficient size to provide a load equal		ile Kw Tailing	or the
	EPS, less applicable derating factors for	site conditions.		
1.4	Has a amount toot beam conducted months	m any fa atymana	□ VEC	
14.	Has a crank test been conducted per the	manuracturers	□ YES	
	recommendations? NPFA 110, 7.13.9			
1.5	When was the system tested?	Data		
15.	When was the system tested?	Date		
	With a conducted the testing?			
	Who conducted the testing?			
	D:1			
	Did anyone witness the test?	\square YES \square NO		
		N		
		Name		
1.0	N C 1 ()			
16.	Name of person completing report?	——————————————————————————————————————		
		Please print	Phone #	
r=				
	Please return to:			
	South Dakota Dept of Health	Signature		
	Office of Licensure and Certification			
	615 E 4th St			
	Pierre, SD 57501-1700	Name of Firm	Phone #	
	(605)773-3356 (605)773-6667 Fax			
L	(330),,,,,,,,,,			
		E-mail Address		