Contractor's Material and Test Certificate for Aboveground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property name	Date
Property address	

Plans	Accepted by approving authorities (names)		
	Address		
	Installation conforms to accepted plans	☐ Yes	☐ No
	Equipment used is approved If no, explain deviations	☐ Yes	☐ No
Instructions	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment? If no, explain	☐ Yes	☐ No
	Have copies of the following been left on the premises?	☐ Yes	☐ No
	1. System components instructions	☐ Yes	☐ No
	2. Care and maintenance instructions	☐ Yes	☐ No
	3. NFPA 25	☐ Yes	☐ No
Location of system	Supplies buildings		

	Make	Model	Year of manufacture	Orifice size	Quantity	Temperature rating
Sprinklers						

Pipe and fittings: Type of pipe _____
Type of fittings _____

Alarm valve or flow indicator	Alarm device			Maximum time to operate through test connection	
	Type	Make	Model	Minutes	Seconds

Dry pipe operating test	Dry valve			Q. O. D.		
	Make	Model	Serial no.	Make	Model	Serial no.

	Time to trip through test connection†		Water pressure	Air pressure	Trip point air pressure	Time water reached test outlet†		Alarm operated properly	
	Minutes	Seconds	psi	psi	psi	Minutes	Seconds	Yes	No
Without Q.O.D.									
With Q.O.D.									

If no, explain

† Measured from the time inspector's test connection is opened

FIGURE 6.2.2 Contractor's Material and Test Certificate for Aboveground Piping.

Deluge and preaction valves

Operation ☐ Pneumatic ☐ Electric ☐ Hydraulic

Piping supervised ☐ Yes ☐ No | Detecting media supervised ☐ Yes ☐ No

Does valve operate from the manual trip, remote, or both control stations? ☐ Yes ☐ No

Is there an accessible facility in each circuit for testing? ☐ Yes ☐ No | If no, explain

Make	Model	Does each circuit operate supervision loss alarm?		Does each circuit operate valve release?		Maximum time to operate release	
		Yes	No	Yes	No	Minutes	Seconds

Pressure reducing valve test

Location and floor	Make and model	Setting	Static pressure		Residual pressure (flowing)		Flow rate
			Inlet (psi)	Outlet (psi)	Inlet (psi)	Outlet (psi)	Flow (gpm)

Test description

Hydrostatic: Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for 2 hours or 50 psi (3.4 bar) above static pressure in excess of 150 psi (10.2 bar) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped.

Pneumatic: Establish 40 psi (2.7 bar) air pressure and measure drop, which shall not exceed 1½ psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1½ psi (0.1 bar) in 24 hours.

Tests

All piping hydrostatically tested at _____ psi (____ bar) for ____ hours | If no, state reason

Dry piping pneumatically tested ☐ Yes ☐ No

Equipment operates properly ☐ Yes ☐ No

Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? ☐ Yes ☐ No

Drain test | Reading of gauge located near water supply test connection: _____ psi (____ bar) | Residual pressure with valve in test connection open wide: _____ psi (____ bar)

Underground mains and lead-in connections to system risers flushed before connection made to sprinkler piping verified by a copy of the "Contractor's Material and Test Certificate for Underground Piping." ☐ Yes ☐ No | Other Explain

Flushed by installer of underground sprinkler piping ☐ Yes ☐ No

If powder-driven fasteners are used in concrete, has representative sample testing been satisfactorily completed? ☐ Yes ☐ No | If no, explain

Blank testing gaskets

Number used	Locations	Number removed

Welding

Welding piping ☐ Yes ☐ No

If yes . . .

Do you certify as the sprinkler contractor that welding procedures comply with the requirements of at least AWS B2.1? ☐ Yes ☐ No

Do you certify that the welding was performed by welders qualified in compliance with the requirements of at least AWS B2.1? ☐ Yes ☐ No

Do you certify that the welding was carried out in compliance with a documented quality control procedure to ensure that all discs are retrieved, that openings in piping are smooth, that slag and other welding residue are removed, and that the internal diameters of piping are not penetrated? ☐ Yes ☐ No

Cutouts (discs)

Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? ☐ Yes ☐ No

FIGURE 6.2.2 *Continued*

Hydraulic data nameplate	Nameplate provided ☐ Yes ☐ No	If no, explain
Remarks	Date left in service with all control valves open	
Signatures	Name of sprinkler contractor	
	Tests witnessed by	
	For property owner (signed)	Title / Date
	For sprinkler contractor (signed)	Title / Date
Additional explanations and notes		

FIGURE 6.2.2 *Continued*